



Western University

# FACILITIES-MAJOR CAPITAL PROJECT BOOKLET

May 2022

### FACILITIES-MAJOR CAPITAL PROJECT BOOKLET

May 2022

### **Table of Contents**

Page # Pr	oject # Project	Building	Type of Project		Project Status
<i>.</i>			Campus Master Plan		Design and Approval
6	1 Former Bookstore Renovation	BBC Booth Book Center	Deferred Maintenance		
7	2 RWC Electrical Infrastructure	RWC Rodney P. Wineberg Center	Major Capital		Agency Approval Construction
8	3 HEC Research Lab Expansion	HEC Health Education Center	Deferred Maintenance		Agency Approval
9	4 PCC Dental Steam Boiler	PCC WesternU Health	Major Capital		Programming of Space
10	5 Exterior Branding	BBC Booth Book Center	Major Capital		
11	6 CMR Lab Construction	HEC Health Education Center			Design and Approval
12	7 OMM Lab Renovation	HSC Health Sciences Center	Major Capital/CMP		Design and Approval
13	8 Sim Lab - Oregon	COMP-Northwest Room 133	Philanthropy		Construction
14	9 <u>Sim Lab - Pomona</u>	HPC Health Professions Center	Philanthropy		RFP & Selection of Architects/General Contractors
15	10 Car Charging Stations	Parking Lot 21	Major Capital		Agency Approval
16	11 CHS Lab	HSC Health Sciences Center	Major Capital		Programming of Space
17	12 <u>VRLC</u>	HSC Health Sciences Center	Major Capital		Programming of Space
18	13 East & West (HSC) Classroom Renovations	HSC Health Sciences Center	Campus Master Plan		On Hold
19	14 Old Subway Building Renovation	Old Subway	Major Capital		On Hold
20	15 AAC Boardroom Renovation	AAC Administration & Alumni Center	Campus Master Plan		On Hold
21-23	16 Library Resource Center - Phase II	LRC Library Resource Center	Campus Master Plan	$\checkmark$	Completed
24-25	17 Bookstore Relocation	HPC Health Professions Center	Campus Master Plan	$\sim$	Completed
26-27	18 Gait Lab - CPM	HSC Health Sciences Center	Major Capital	$\sim$	Completed
28	19 VMC PBL Rooms Renovations	VMC Veterinary Medicine Center	Major Capital	~	Completed
29-30	20 Visitor Guest Parking Renovation (USC)	Parking Lot 17	Major Capital	<ul> <li>Image: A second s</li></ul>	Completed
31-32	21 Bartlett Theater Renovation	HPC Health Professions Center	Major Capital	$\checkmark$	Completed
33	22 CVM Classroom Renovations 244 & 202	VCC Veterinary Clinical Center	Major Capital	$\checkmark$	Completed
34	23 Anderson Tower - Parking Lot Striping	AT Anderson Tower	Major Capital	$\checkmark$	Completed
35-37	24 Nursing Science Center Relocation	NSC Nursing Science Center	Campus Master Plan	~	Completed
38-39	25 Park/Orange Mitigation	Parking & Orange Mitigation	Major Capital	-	Completed
40	26 Anderson Tower 1st FL Renovations	AT Anderson Tower	Major Capital		Completed
41	27 EHS & IRE Relocation	AT Anderson Tower	Facilities Project	Ž	Completed
42-43	28 Strategic Alliances Relocation/Renovation (USC)	USC University Service Center	Facilities Project	$\overline{\mathbf{v}}$	Completed
44-45	29 Campus Security	USC University Service Center	Facilities Project	~	Completed
46	30 Molina Acquisition Cost Fund	Molina Building	Major Capital	~	Completed
47	31 Vivarium Buildup (HEC)	HSC Health Sciences Center	Major Capital	~	Completed
		AAC Administration & Alumni Center			Completed

Active

On-Hold 🗸 Completed

2

N UN

### **FACILITIES-MAJOR CAPITAL PROJECT BOOKLET**



0(

### Project Funding 2021-2022

			FL	OR CAPITAL IND 5202	FU	MASTER PLAN ND 12939	MAIN	FERRED TENANCE D 12929	FUN	JRPLUS D 12902	PHILANTHROPY		ILLOCATED FOR ROJECT		T COST ROUGH		ATED PROJECT SS/DEFICIT	ALL	LANCE OF OCATION F-SERVICE)
				Y 21-22		Y 21-22		21-22		( 21-22									
		Beginning Balance FY	\$	788,000	\$	113,603	\$	747,473	\$	384,635	\$ 5,000,000								
		Additional Allocation	\$	300,000	\$	2,000,000													
			\$	(100,000)															
1	12913	Anderson Tower - (includes all AT projects)										\$	248,024	\$	216,382	\$	31,642	\$	31,642
2	12919	Elevator Modernization - Currently AT					\$	(106,000)				\$	179,545	\$	170,218	\$	9,327	\$	17,414
3	12925	Exterior Branding (HPC and BBC)	\$	(1,574)					\$	(2,500)		\$	42,074	\$	42,074	\$	-	\$	-
4	12932	RWC Wineberg (Cooper) Electrical Infrastructure										\$	550,000	\$	852,000	\$	(302,000)	\$	477,992
5	12940	Library & Student Resource Center										\$	2,591,817	\$	2,591,817	\$	-	\$	210,659
6	12951R	Presidential Boardroom Renovation										\$	90,000	\$	92,475	\$	(2,475)	\$	(2,475)
7	12952R	Former Bookstore Renovation	\$	(200,000)								\$	400,000	\$	1,500,000	\$	(1,100,000)	\$	(997,687)
8	12953R	Old Subway Building Renovation										\$	75,000	\$	425,000	\$	(350,000)	\$	71,337
9	12954R	HSC East/West Classroom Renovation										\$	797,000	\$	1,879,479	\$	(1,082,479)	\$	667,256
10	12969R	Bookstore Relocation										\$	150,000	\$	150,000	\$	-	\$	71,816
11	12972R	HEC Research Lab Expansion							\$	(190,000)		\$	500,000	\$	570,000	\$	(70,000)	\$	(34,347)
12	12973R	PCC Dental Steam Boiler										\$	128,000	\$	175,357	\$	(47,357)	\$	96,243
13	12974R	BMS (Building Management System) Upgrade					\$	(56,000)				\$	56,000	\$	56,000	\$	-	\$	56,000
14	12975R	CMR Lab Construction	\$	(682,898)	\$	(592,102)			\$	(150,000)		\$	1,425,000	\$	1,509,000	\$	(84,000)	\$	1,423,479
15	12976R	OMM Lab Renovation			\$	(1,521,501)			\$	(103,499)		\$	1,625,000	\$	1,625,000	\$	-	\$	430,041
16	12977R	Anderson Tower Cooling Tower					\$	(400,000)				\$	400,000	\$	400,000	\$	-	\$	400,000
17	12978R	Car Charging Stations	\$	(20,000)								\$	20,000	\$	20,000	\$	-	\$	20,000
18	12979R	CHS Lab	\$	(83,528)								\$	83,528	\$	100,000	\$	(16,473)	\$	83,529
19	New	Sim Lab -Oregon									\$ (2,000,000)	\$	2,000,000	\$	2,000,000	\$	-	\$	-
20	New	Sim Lab -Pomona									\$ (3,000,000)	\$	3,000,000	\$	3,000,000	\$	-	\$	-
	12942	Nursing Science Center (NSC) Relocation										Ś	274,102.62					\$	
	12942	Telephone Upgrade							Ś	2,884		Ś	312,115.98					Ś	
	12944 12949R	Visitor Guest Parking Renovations							Ş	2,004		ŝ	99,315.00					Ś	
	12950R	Bartlett Theater (HPC)										Ś	101,377.85					Ś	
	12955R	Facilities Condition Assessment										Ś	98,350.00					Ś	
	12955R	HPC Student Commons Acoustic Engineer							Ś	5,000		Ś						\$	
	12950R	Anderson Tower 1st FL Renovations							Ş	3,000		ŝ						ş	
		RWC Cooper Chair Repairs										ş Ş	8,028.63					\$	-
	12959R 12961R	Vivarium Buildup (HEC)										\$	8,028.63					\$	4,953
	12961R 12962R	WesternU Health HVAC Valves										\$	119,630.00					\$	4,953
	12962R 12963R											\$	36,759,34					\$	-
		Molina Acquisition Cost Fund										ş Ş	,					ş s	-
	12965R	CVM Classroom Renovations (VCC202 & VCC244)							Ś	F2 470		\$	127,471.58					\$	-
	12958R	Park/Orange Mitigation							Ş	53,479		\$	21,520.96 125,000.00					\$	
	12964R 12966R	Gait Lab - CPM										\$						ş s	49,448
		Building Management System										\$	45,122.00					ş s	
	12967R	HEC Seating Repairs											61,399.41						-
	12968R	VMC PBL Rooms Renovations										\$	86,000.00					\$	853
	12971R	CDHP HVAC										\$	43,897.00					\$	-
		Total Allocated	\$	(1,088,000)	\$	(2,113,603)	\$	(562,000)	\$	(384,636)	\$ (5,000,000)								
		End of Fiscal Year Fund Balance																	
		End of Year Reallocation																	
		Balance	Ś		Ś	-	Ś	185.473	Ś	(0)	Ś -	Ś 1	6.021.078	ć 1	7.374.803	¢ I	3.013.815)	ć o	.078.154

### **Timeline of a Project**



### FACILITIES-MAJOR CAPITAL PROJECT BOOKLET



### **Operations Project Dashboard**

Kanban board of all Operations projects





### TIMELINE OF COMPLETED PROJECTS



RWC Electrical Infrastructure HEC Research Lab Expansion PCC Dental Steam Boiler Exterior Branding CMR Lab Construction OMM Lab Renovation Sim Lab – Oregon Sim Lab – Pomona Car Charging Stations Anderson Tower Cooling Tower CHS Lab Construction



Fo Ca

Former Bookstore Renovation Campus Master Plan Project





This project will relocate the Bookstore to the 1<sup>st</sup> floor of Health Professions Center (HPC). Once the Bookstore is moved, the former Bookstore space will be renovated into a suite for the new VP of HEAR, replace SGA room and 1 flex classrooms that will hold approximately for 108-120 occupants.

#### Summary:

- Relocates the Bookstore into the 1<sup>st</sup> floor of the HPC
- Renovates 2,370 sq. ft. of the bookstore into a new classroom
- Project Start Date: January 2020
- Construction Start Date: April 2022
- Anticipated Project Completion Date: August 2022



#### FORMER BOOKSTORE

#### **Project Status:**



#### **Funding Status:**



\$1,500,000

\$400,000

RWC Electrical Infrastructure



**Deferred Maintenance** 



### **ACTIVE PROJECT**

This project will upgrade the existing building electrical infrastructure to and within the Rodney Wineberg Center (RWC) to better meet research needs. This project is two phased. Phase I is the interior portion which includes a new higher voltage electrical panel for the building, a new room, and a new building exit. Phase II includes the exterior portion of the project: trenching behind the RWC to Old Subway and installation of new transformer.

#### Summary:

- Project Start Date: November 2018
- Construction Date: Phase I: June 2022
   \* Pending equipment availability Phase II: TBD 2022
- Anticipated Completion Date: Phase I: September 2022 Phase II: TBD 2022

#### **Project Status:**









#### RODNEY WINEBERG CENTER (RWC)

Total Project Cost:	\$852,000
Total Approved:	\$550,000

3

HEC Research Lab Expansion Major Capital Project



### **ACTIVE PROJECT**

This project will re-model a 25sf conference room and build out a 1,000sf shell space on the 4th floor of HEC for additional research space.

#### Summary:

- Renovates approximate 1,000 sq. ft.
- Project Start Date: January 2021
- Construction Date: January 2022
- Anticipated Completion Date: June 2022



#### **Project Status:**



#### **Funding Status:**





\$570,000

\$500,000

HEALTH EDUCATION CENTER –  $4^{\rm TH}$  FLOOR

PCC Dental Steam Boiler Deferred Maintenance

### **ACTIVE PROJECT**

This project will replace the failing steam boiler and corroded lines for dental equipment sterilizer units in the WesternU Health building.

### Summary:

- Project Start Date: January 2021
- Anticipated Completion Date: August 2022



#### **Project Status:**



### **Funding Status:**



#### WESTERNU HEALTH BUILDING- ROOF



5

### **Exterior Branding** Major Capital Project

### **ACTIVE PROJECT**

This project will upgrade exterior artwork on the east and north exterior walls of the former Bookstore. It will also replace/add window artwork graphics in the 1st floor windows of HSC, NSC, VMC, and HPC. Additionally, four new wedgeshaped banners will be added to the corners of the buildings at the intersection of the Esplanade and Palomares Street.



#### Summary:

- Project Start Date: July 2020
- Phase I: Bookstore
   Completion Date: February 2022
- Phase II: HSC, HPC Start Date: June 2022 Completion Date: June 2022
- Phase III: VMC & NSC Start Date: TBD Completions Date: TBD













CMR Lab Construction Major Capital Project

### **ACTIVE PROJECT**

This project will demolish 4 classrooms (A, B, E & F) on the first floor of HEC and convert the space into an 8,000 sf CMR lab for COMP/CPM.

#### Summary:

6

- Project Start Date: September 2021
- Construction Start Date: June 2022
- Anticipated Project Completion Date: September 2022



#### HEALTH EDUCATION CENTER





**Funding Status:** 



\$1,509,000

\$1,425,000

# Total Project Cost: Total Approved:





OMM Lab Renovation

Major Capital Project



### **ACTIVE PROJECT**

This project will expand the existing 6,500sf OMM lab in CHS to 9,500 sf by demolishing the hallway and 12 COMP OMM faculty offices to the north of the lab. It will also build replacement offices in the recently vacated Procurement and Asset Management space on the first floor of the building.

#### Summary:

- Project Start Date: September 2021
- Construction Start Date: March 2022
- Anticipated Project Completion Date: July 2022







#### HSC 1st Floor

#### **Project Status:**









\$1,625,000 \$1,625,000 8

Sim Lab - Oregon Philanthropy Project

### **ACTIVE PROJECT**



This project will renovate the existing COMP-NW Lecture Hall 2 into a flat open space and construct simulation space, including 3 patient rooms, an operating room, a 3-bay ER space, a skills room, and a control room from which to monitor the simulation suite.

#### Summary:

- Project Start Date: November 2021
- Construction Start Date: December 2021
- Anticipated Project Completion Date: May 2022



SIMULATION LAB FLOOR PLAN



**Project Status:** 



**Funding Status:** 





BEFORE

Total Project Cost:
 Total Approved:

\$2,000,000 \$2,000,000 CURRENT

2

Sim Lab - Pomona Philanthropy Project



### **ACTIVE PROJECT**

This project will renovate and expand the existing Standardized Patient area into a large Simulation Lab. This project is two phased. Phase I includes new carpet and paint and installation of new furniture in the standardized patient area. Phase II includes construction of a new hospital simulation lab, control room and offices.

#### Summary:

- Phase I Start Date: January 2022 Completion Date: July 2022
- Phase II Construction Start Date: June 2022 Anticipated Completion Date: December 2022
   \*potentially October based on equipment availability



#### **Project Status:**



RFP & Selected of Architects/General Contractors

#### Funding Status:





### Car Charging Stations Major Capital Project

### **ACTIVE PROJECT**



This project will install approximately 16 electric vehicle charging stations on campus.

#### Summary:

- Project Start Date: November 2021
- Anticipated Construction Start Date: March 2023 (schedule depends on SCE availability)
- Anticipated Project Completion Date: TBD (schedule depends on SCE)



PARKING LOT 21



#### **Project Status:**



#### **Funding Status:**









This project will renovate a section of the 1<sup>st</sup> floor Health Sciences Center, the former LEAD space, into the new CHS lab.

#### Summary:

- Renovates approximate 1500sq. ft.
- Project Start Date: April 2022
- Construction Date: May 2022
- Completion Date: TBD



#### HEALTH SCIENCES CENTER FIRST FLOOR

**Project Status:** 







\$100,000 \$83,527.50





This project will look to find a permanent space for the VRLC. Extended temporary place has been identified in HSC room #227 for now.

#### Summary:

- Project Start Date: February 2020
- Construction Date: TBD
- Completion Date: TBD



### Project Status:







#### HEALTH SCIENCES CENTER SECOND FLOOR



# East & West Classroom Renovations (HSC)



### **ACTIVE PROJECT**

This project will convert the current East & West classrooms in the Health Sciences Center (HSC) into flexible teaching spaces. In addition, space in the Health Sciences Center will be renovated to include the Virtual Reality Learning Center (VRLC).

#### Summary:

- Renovates two classrooms of 2,500 sq. ft. & 1,875 sq. ft. to upgraded flexible teaching space
- HSC East Classroom will provide about 100 new flexible seats
- HSC West East Classroom will provide about 75 new flexible seats
- Project Start Date: November 2019
- Anticipated Construction Start Date: TBD
- Anticipated Project Completion Date: TBD

## 

NEW FLEXIBLE CLASSROOMS

### Project Status:



\*\*Construction on hold







\$1,879,478.65 \$797,000

### Old Subway Building Renovation Major Capital Project



**ACTIVE PROJECT** 

This project will renovate the old Subway building; programming of space is still being determined.

#### Summary:

- Renovates 2,548 sq. ft. of the former Subway space
- Project Start Date: TBD

T.

- Anticipated Construction Start Date: TBD
- Anticipated Project Completion Date: TBD



#### **Project Status:**



### **Funding Status:**



#### OLD SUBWAY BUILDING



\$475,000 \$75,000

### AAC Boardroom Renovation Campus Master Plan Project



### **PROJECT ON HOLD**

This project will renovate the current Saul Bernat boardroom and Warren Lawless Conference Room in the Administration & Advancement Center (AAC) on the second floor to provide a larger boardroom.

#### Summary:

- Renovates 1,890 sq. ft. to provide a larger boardroom
- Provides total seating for about 24
- Project Start Date: October 2019
- Anticipated Construction Start Date: TBD
- Anticipated Completion Date: TBD



#### ADMINISTRATION (AAC) SECOND FLOOR



#### **Project Status:**





Funding Status:



\$281,505 \$90,000

### Library & Student Resource Center

Campus Master Plan Project



### **COMPLETED PROJECT**

This project will create new student study space, relocate LEAD to the 1<sup>st</sup> floor, establish a "wellness" space for students and relocate some of the library staff.

### Summary:

- Renovations include:
  - 1<sup>st</sup> FL, 6,742 sq. ft.
  - 2<sup>nd</sup> FL, 7,080 sq. ft.
  - 3<sup>rd</sup> FL, 7,080 sq. ft.
  - 4<sup>th</sup> FL, 7,080 sq. ft.
  - Basement 5,740 sq. ft.
- Student, staff & faculty library survey sent on April 2019
- Survey results compiled in June 2019
- Funding Approved: Nov. 2018 & March 2021
- Phase 1 Completed
- Phase II Completed
- Phase III Completed
  - ✓ Pending occupants move in date

**Project Status:** 









\$2,591,817 \$2,591,817



#### First Floor:

LEAD office and staff will be relocated to the first floor of the Library Resource Center. A food service space will be created in the first floor as well as open student study space.





### Library & Student Resource Center

**Campus Master Plan Project** 



### **COMPLETED PROJECT**

### Second Floor:

16

The second floor of the Library Resource Center will include a gym, a multipurpose classroom, and a yoga room. Additional bathrooms will be added to this floor which will include showers.

### **Third Floor:**

The third floor of the Library Resource Center will include all study space for students. The study space will be a combination of individuals open study space, group study rooms, and general open study space.

### Fourth Floor:

The fourth floor of the Library Resource Center will house all library staff. The conference room on this floor will also be renovated into a flexible space.



3<sup>rd</sup> FL- Open Study Space



2<sup>nd</sup> FL – 2nd Floor Lobby











### **COMPLETED PROJECT**

Library & Student Resource Center Campus Master Plan Project



### **Bookstore Relocation**

**Campus Master Plan Project** 

### **COMPLETED PROJECT**



This project will relocate the Bookstore to the 1<sup>st</sup> floor of Health Professions Center (HPC). Once the Bookstore is moved, the old Bookstore space will be renovated into a new classroom, SGA meeting space, and a new office suite for the HEAR function.

### Summary:

17

- Relocates the Bookstore into the 1<sup>st</sup> floor of the HPC
- Project Start Date: September 2019
- Construction Start Date: September 2020
- Completion Date: September 2021

   ✓ Pending ramp built



HEALTH PROFESSIONS CENTER

#### **Project Status:**



#### **Funding Status:**





### Bookstore Relocation Major Capital Project



### **COMPLETED PROJECT**

### Bookstore

Section of the of bookstore, adjacent to student commons









#### Bookstore

Building Outside from E 3<sup>rd</sup> Street

Gait Lab – CPM Major Capital Project

### **COMPLETED PROJECT**

This project will renovate a section of the 1<sup>st</sup> floor of the Health Sciences Center into a gait lab for the College of Podiatric Medicine.

#### Summary:

18

- Renovates approximate 1,200sq. ft.
- Project Start Date: November 2019
- Construction Date: February 2021
- Completion Date: August 2021



HEALTH SCIENCES CENTER FIRST FLOOR

### **Project Status:**







\$125,000

\$125,000

Total Project Cost:	
Total Approved:	







### COMPLETED PROJECT

**Gait Lab** Equipment: Chairs



**Gait Lab** Motions Analysis Equipment



**Gait Lab** Equipment: Grinders



### VMC PBL Rooms Renovations

Major Capital Project

### **COMPLETED PROJECT**

This project will renovate 15 PBL rooms in the Veterinary Medicine Center (VMC) building. New carpet and whiteboard paint on all walls will be added.

#### Summary:

Renovates 15 PBL Rooms

19

- Project Start Date: November 2019
- Construction Date: February 2021
- Completion Date: August 2021



VETERINARY MEDICINE CENTER SECOND FLOOR

Shaded area is being recarpeted. PBL rooms on 2nd Floor receiving full perimeter wall whiteboard paint.



VETERINARY MEDICINE CENTER FIRST FLOOR







$\Box$	Total Project Cost:	\$86,000
	Total Approved:	\$86,000



### Visitor/Guest Parking Renovation (USC)





This project will renovate the guest parking lot located between the USC and BC buildings to improve landscaping, signage, path of travel, and create a more welcoming gateway to the university.

#### Summary:

20

- Renovates 14,000 sq. ft. (1/3 acre)
- New wayfinding signs to improve guest parking accessibility
- Funding Approved: July 2019
- Project Start Date: July 2019
- Construction Start Date: May 2020
- Completion Date: July 2020



GUEST PARKING - LOT 17

#### **Project Status:**









### Visitor/Guest Parking Renovation (USC)





### **COMPLETED PROJECT**

**Major Capital Project** 

### Visitor/Guest Parking Renovation (USC)

Renovations to the parking lot will include reslurrying and allow a better path of travel.

### Visitor/Guest Parking Renovation (USC)

Renovations to the parking lot will include new wayfinding and a "Visitor Center" sign on the outside of the USC building.



Renovations will also include improved landscaping surrounding the parking lot.



### **Bartlett Theater Renovation (HPC)**

Major Capital Project



### **COMPLETED PROJECT**

This project will renovate the current Bartlett Theater into a flexible classroom space.

#### Summary:

21

- Renovates 840 sq. ft. into flexible classroom space
- Project Start Date: July 2019
- Anticipated Construction Start Date: October 2019
- Completion Date: January 2020



BARLETT THEATER (PINK)

#### **Project Status:**







### Bartlett Theater Renovation (HPC)



**Major Capital Project** 



### **COMPLETED PROJECT**

### **HPC- Bartlett Theater**

Bartlett Flexible Learning Space technology consists of 5 screens (4 LCD and one main projection screen) which can all have unique inputs displayed. The room is also equipped with 6 mobile audience microphones and one lavalier microphone.



### **HPC- Bartlett Theater**

The room is capable of connecting with Zoom for videoconferencing with remote locations. Two cameras provide video for audience (rear facing) and presenter (front facing) views. Additional video capabilities include "green screen" for the front wall and Mediasite capture.

### **HPC- Bartlett Theater**

The renovated space features furniture on wheels that can be easily configured into: classroom style seating, theater style seating and multiple small group configurations of seating.





### CVM Classroom Renovations 244 & 202



Major Capital Project



### **COMPLETED PROJECT**

This project will renovate two classrooms in the College of Veterinary Medicine (CVM) building. The Shirley & Gary Johnston classroom (VCC202) renovation will include AV upgrades and added soundproofing. The VCC244W classroom will be converted into a flexible space with AV upgrades.

#### Summary:

- Renovations include:
  - Shirley & Gary Johnston (VCC 202) Capacity of 140 students
  - VCC 244 W -Capacity of 40 students
  - Project Start Date: April 2020
  - Completion Date: November 2020



VETERINARY CLINICAL CENTER-2<sup>ND</sup> FLOOR



CLASSROOM 202

**Project Status:** 



**Funding Status:** 





:	\$127,472
	\$127,472



CLASSROOM 244

### Anderson Tower Parking Lot

### Major Capital Project

### **COMPLETED PROJECT**



This project will renovate the parking lot of the Anderson Tower to include striping and slurring.

#### Summary:

23

- Project Start Date: September 2019
- Construction Start Date: May 2020
- Completion Date: February 2021



#### **Project Status:**



#### **Funding Status:**



### **Nursing Science Center Relocation**

**Campus Master Plan Project** 



This project will relocate the Nursing Science Center (NSC) currently located in the leased building on 350 S Garey Avenue to the old Business Center (BC) on 479 E Second St.

### Summary:

- Renovates a total of 9,521 sq. ft. on two floors
  - 1st FL 7,087 sq. ft.
  - 2nd FL 2,434 sq. ft.
- Relocates a total of 38 staff and faculty in CGN
- Improves students' accessibility to faculty
- Project Start Date: February 2019
- Completion Date: November 2019





**Total Project Cost:** 

**Total Approved:** 

\$343,433.87

\$343,433.87

\*\*Costs combined with NSC Conference Room









BUSINESS CENTER SECOND FLOOR

#### **Project Status:**

Completed

### **Nursing Science Center Relocation**

24 Campus Master Plan Project



### COMPLETED PROJECT





New NSC



Old NSC





**New NSC** 


# **Nursing Science Center Conference Room**

Campus Master Plan Project



# **COMPLETED PROJECT**

This project will establish a new flexible conference room to replace the current conference space in the Nursing Science Center Building as CGN relocates to the newly renovated Business Center building.

### Summary:

24

- Establishes a new flexible conference room of 642 sq. ft.
- AV/IT includes video conferencing (video & audio), 2 LCD displays and 1 PC (AV control)
- Provides a new conference room with seating capacity for about 28 that will be included on Resource Scheduler
- Project Start Date: February 2019
- Completion Date: Early October 2019



HEALTH SCIENCES CENTER FIRST FLOOR

#### **Project Status:**









# Park/Orange Mitigation

Major Capital Project

# **COMPLETED PROJECT**

Park/Orange building will not be demolished as initially planned. The building is currently on the market to be sold to a prospective buyer.

## Summary:

2

- Project Start Date: March 202
- Property Sold- Project Closed





### **Project Status:**













# **COMPLETED PROJECT**

## Park/Orange Building:

Front of larger building 1, facing Orange Ave.



## **Park/Orange Building:**

Building 1, facing Park Avenue.



## **Park/Orange Building:**

Front side of building 2.



# AT-1 Renovation Major Capital Project

# **COMPLETED PROJECT**



This project will renovate the first-floor suite for occupancy.

#### Summary:

- Establishes 2,000 sq. ft of new office space for staff and administration
- Project Start Date: October 2019
- Construction Start Date: November 2019
- Completion Date: January 2020



ANDERSON TOWER 1ST FL

#### **Project Status:**





## EHS & IRE Relocation (AT-2) Major Capital Project

Western Universit

# **COMPLETED PROJECT**

This project will shift the Compliance and EHS department to space vacated by the Center for Oral Health and the Office of Institutional Research and Effectiveness (IRE) unit to Anderson Tower 2<sup>nd</sup> floor.

### Summary:

27

- Moves the last unit currently housed in the NSC out of the building to enable utility and security savings
- Project Start Date: October 2019
- Anticipated Construction Start Date: November 2019
- Completion Date: December 2019



ANDERSON TOWER 2<sup>ND</sup> FL



**Project Status:** 





# Strategic Alliance Relocation (USC) Facilities Project



# COMPLETED PROJECT



This project will renovate the former EHS area to new office space to relocate the Strategic Alliances Department currently housed in AAC and provide space for campus security leadership.

## Summary:

- Establishes 1,000 sq. ft. of new office and student space
- Project Start Date: July 2019
- Construction Start Date: August 2019
- Completion Date: November 2019



#### UNIVERSITY SERVICE CENTER FIRST FLOOR

#### **Project Status:**









# **COMPLETED PROJECT**

## USC:

Strategic Alliances in their new location in USC.



## USC:

Strategic Alliances new space includes a conference/meeting space,



## **USC:** Strategic Alliances new location.



# Campus Security (USC) Facilities Project





This project will relocate Campus Security from the Rodney P. Wineberg Center to University Sciences Center (USC). Visitors on campus will now be processed at this building as well.

#### Summary:

- Project Start Date: September 2019
- Completion Date: November 2019



#### UNIVERSITY SERVICE CENTER FIRST FLOOR

#### **Project Status:**







# **COMPLETED PROJECT**



## USC: 1<sup>st</sup> Floor

The campus security help desk for the Visitor Center is now located inside the 1<sup>st</sup> floor of USC.



## USC:

Campus security is now in a more centralized location in USC.



## USC:

Guest an visitors have direct access to campus security through the parking lot.



# **Molina Acquisition Cost Fund**

**Major Capital Project** 

# **COMPLETED PROJECT**

This project will look to acquire the Molina building that is located on 887 E 2nd Street. With the acquisition of this building, WesternU will look to consolidate all research space into one building which will free up space on campus.

Decision was made not to proceed with purchase after ground contamination was discovered during University's due diligence phase.

## Summary:

- Consolidate all research space into one building
- Inspections Completed:
  - Electrical
  - HVAC

30

- Asbestos
- Foundation/Roof
- Plumbing

## **Project Status:**



## **Funding Status:**



\$90,000

\$46,164





E 2nd St

m

2nd

Ś

E 2nd St

Dr. Annette M. Guerrero, MD



# Vivarium (HEC) Major Capital Project



# **COMPLETED PROJECT**

This project will renovate the 4<sup>th</sup> floor of HEC into research space.

### Summary:

31

- Anticipated Project Start Date: August 2019
- Construction Start Date: September 2019
- Project Completion Date: March 2020



#### HEALTH SCIENCES CENTER

#### **Project Status:**







## **President's Leadership Team Consolidation** Facilities Project



Dn Western University

# **COMPLETED PROJECT**

This project will consolidate key components of the President's Leadership Team on the first floor of the Administration & Advancement Center (AAC). The project includes the renovation of some office spaces and relocation of staff.

## Summary:

- Renovations include:
  - Phase I Office #111 (233 sq. ft.)
  - Phase II Office #116 (250 sq. ft.)
  - Phase III Office #114, #114A & #103 (146 sq. ft., 400 sq. ft. & 204 sq. ft.)
- Relocates a total of 20 staff & administration
- Project Start Date: 7/5/19
- Completion Date: 8/23/19



ADMINISTRATION FIRST FLOOR

### **Project Status:**



